
# SITE DEVELOPMENT PLAN SOLAR ENERGY STORAGE SYSTEM (ESS) 0 MURDOCK AVENUE IN WINCHENDON, MASSACHUSETTS MARCH 27, 2023

REVISIONS THROUGH AUGUST 2, 2023



# APPLICANT:

ZP BATTERY DEVCO, LLC
PETE FORTE
1 MERCANTILE STREET, SUITE 630
WORCESTER, MASSACHUSETTS 01608

OWNER:

BOSTWICK REALTY TRUST 256 MURDOCK AVENUE WINCHENDON, MASSACHUSETTS 01475


# CIVIL ENGINEER & LAND SURVEYOR:


HANNIGAN ENGINEERING, INC. 8 MONUMENT SQUARE LEOMINSTER, MASSACHUSETTS 01453 TEL: (978) 534-1234


# PLAN INDEX


SHEET	1	EXISTING CONDITIONS PLAN
SHEET	2	SITE DEVELOPMENT PLAN
SHEET	3	EROSION CONTROL PLAN
SHEET	4	LANDSCAPE AND LAYOUT PLAN
SHEET	5 - 6	CONSTRUCTION DETAILS

PERMITTING SET - NOT FOR CONSTRUCTION









# **GENERAL:**

1. THE PURPOSE OF THIS PLAN IS TO PRESENT A PREVENTIVE METHOD OF CONSTRUCTION TO MINIMIZE THE IMPACT OF THE CONSTRUCTION ACTIVITIES UPON WETLAND AND OTHER SENSITIVE AREAS. THE DATA CONTAINED ON THIS PLAN IS INTENDED TO SUPPLEMENT THE DEVELOPER OR CONTRACTORS' EXPERTISE AND IS NOT MEANT TO CIRCUMVENT LOGICAL DECISIONS REQUIRED BY A VARIETY OF FIELD CONDITIONS INCLUDING WEATHER AND THE TYPE OF EQUIPMENT AVAILABLE TO THE

2. THE CONTRACTOR IS TO BE AWARE OF THE REQUIREMENTS AND OBLIGATIONS TO COMPLY WITH CHAPTER 131. SECTION 40 OF THE MASSACHUSETTS GENERAL LAWS, OTHERWISE KNOWN AS THE WETLANDS PROTECTION ACT, AND ITS ASSOCIATED REGULATIONS (310 CMR 10.00). CERTAIN PERMITS IN THE FORM OF AN ORDER OF CONDITIONS, OR OTHER FORMAT, MAY BE REQUIRED FOR THE CONSTRUCTION AS DEPICTED ON THIS PLAN. THESE PERMITS SHALL BE REVIEWED AND ADHERED TO BY THE CONTRACTOR THROUGHOUT THE CONSTRUCTION PROCESS. THE CONTRACTOR SHALL ALSO MAINTAIN COPIES OF ALL PERMITS ON SITE

3. IF CHANGES IN THE PROJECT ARE REQUIRED DUE TO FIELD CONDITIONS THE DEVELOPER/CONTRACTOR SHALL PROMPTLY NOTIFY THE ENGINEER FOR REVIEW OF THESE CONDITIONS. UPON REVIEW, AND PRIOR TO THE IMPLEMENTATION OF ANY CHANGE, THE CONTRACTOR AND THE ENGINEER SHALL MEET WITH THE APPROPRIATE LOCAL AND/OR STATE OFFICIAL, OR ITS AGENT, TO DETERMINE IF THE CHANGE REQUIRES MODIFICATION TO EXISTING APPROVED PERMITS.

4. ALTERATION AND/OR DESTRUCTION OF WETLAND AREAS WITHOUT PRIOR CONSENT OF THE CONSERVATION COMMISSION IS PROHIBITED. SILTATION PLUMES, ILLICIT DISCHARGES, OR INADVERTANT ALTERATION SHALL BE CONSIDERED AS ACTIVITIES NOT PERMITTED BY THE ORDER AND SHALL BE REPORTED TO THE CONSERVATION COMMISSION ALONG WITH THE PROPOSED MITIGATIVE MEASURES.

5. PRIOR TO THE COMMENCEMENT OF CONSTRUCTION, THE EROSION AND SEDIMENT CONTROL BARRIER SHALL BE INSTALLED AS SHOWN ON THE PLANS. THE CONTRACTOR SHALL MAINTAIN THE EROSION CONTROL BARRIER UNTIL ALL WORK IS COMPLETE AND ALL AREAS HAVE BEEN STABILIZED. THE REMOVAL OF SEDIMENT CONTROL DEVICES SHALL BE ONLY UPON THE APPROVAL OF THE CONSERVATION COMMISSION. 6. EROSION AND SEDIMENTATION CONTROL DEVICES, SUCH AS CHECK

7. CONSTRUCTION OPERATIONS SHALL NOT CAUSE NOTICEABLE SEDIMENTATION PLUMES TO OCCUR ON OR SURROUNDING THE PROJECT. SHOULD SEDIMENT EXTEND BEYOND THE EROSION CONTROL BARRIERS. THE CONTRACTOR SHALL STOP WORK AND INSTALL ADDITIONAL MITIGATION MEASURES TO PREVENT FURTHER SEDIMENTATION.

8. NO MATERIAL SUBJECT TO EROSION SHALL BE STOCKPILED OVERNIGHT OTHER MEANS OF STABILIZATION SHALL BE PERFORMED. WITHIN 100 FEET OF ANY WETLAND AREAS WITHOUT PROPER EROSION AND SEDIMENTATION DEVICES IN PLACE.

9. EQUIPMENT SHALL NOT BE PARKED WITHIN WETLAND OR BUFFER AREAS EXCEPT DURING ACTUAL OPERATIONS REQUIRING SAID EQUIPMENT. 10. ACCUMULATED SEDIMENT ALONG EROSION CONTROL BARRIERS SHALL BE PERIODICALLY REMOVED AND DISPOSED OF BY THE CONTRACTOR AS REQUIRED BY THE CONSERVATION COMMISSION OR AS DIRECTED BY THE

# **EROSION CONTROL METHODS:**

1. IT IS OF GREAT IMPORTANCE THAT CONCENTRATION OF RUNOFF BE AVOIDED IN ORDER TO PREVENT THE TRANSPORT OF SEDIMENT.

THE PRIMARY EROSION CONTROL METHOD TO BE UTILIZED IS TO LIMIT THE AREA OF DISTURBANCE DURING CONSTRUCTION ACTIVITIES. THIS IS ACCOMPLISHED BY PROMPT STABILIZATION OF DISTURBED AREAS UPON COMPLETION OF SEQUENCES OF CONSTRUCTION.

3. EROSION AND SEDIMENT CONTROL DEVICES SUCH AS HAY BALES, SILT FENCES, DIVERSION BERMS, ETC. SHALL BE UTILIZED FOR THE PROTECTION OF THE AREAS BEYOND THE LIMIT OF CONSTRUCTION.

# DEMARCATION OF SENSITIVE AREAS:

. IT IS RECOMMEND THAT BARRIERS BE PLACED ON THE SITE TO CONTROL THE LIMITS OF THE DISTURBANCE. AS AN EXAMPLE, HAY BALE BARRIERS PROVIDE SUCH DEMARCATION AND OTHER METHODS SUCH AS LOG BARRIERS, ROPE WITH FLAGGING, ETC. MAY BE UTILIZED. CARE SHOULD BE TAKEN IN THE OPERATION OF EQUIPMENT, SUCH

# THAT ONLY THE MINIMUM AREA NEEDED TO BE ALTERED IS DISTURBED.

1. ACCESS TO THE SITE SHALL BE MADE IN THE AREA OF A PERMANENT DRIVEWAY OR ROADWAY UNLESS DOING SO WOULD RESULT IN A TRAFFIC

2. AN AREA OF CRUSHED STONE SHALL BE PLACED AT THE DRIVEWAY ENTRANCE TO INSURE THAT MUD IS NOT TRACKED ONTO THE EXISTING ROAD (SEE CONSTRUCTION ENTRANCE DETAIL). IF MUD IS INADVERTENTLY TRACKED ONTO THE ROAD, IT SHOULD BE PROMPTLY

3. LABORERS VEHICLES SHALL BE PARKED IN A DESIGNATED AREA AS TO MINIMIZE DISTURBED SURFACES AND TO INSURE THAT RUTS ARE NOT CREATED AND WHICH COULD CARRY WATER TO A WETLAND OR OTHER SENSITIVE AREA.

4. SUITABLE MEASURES SHALL BE TAKEN TO INSURE THAT LARGE DELIVERY TRUCKS SERVICING THE SITE DO NOT DAMAGE TO AREAS OF EXISTING VEGETATION OR CAUSE DISTURBANCE TO STABILIZED AREAS.

# ORDERLY CONSTRUCTION PROCEDURES:

1. THE CONTRACTOR SHALL PERFORM SITE CONSTRUCTION IN A MANNER WHICH WILL INSURE THE STABILIZATION OF AREAS IN PROXIMITY OF OR TRIBUTARY TO WETLAND AREAS AS SOON AS POSSIBLE.

2. EROSION CONTROL DEVICES SUCH AS HAY BALE BARRIERS, SILT FENCES AND MULCH SHALL BE BROUGHT TO THE SITE AND STOCKPILED PRIOR TO INITIATING CONSTRUCTION.

3. THE CONTRACTOR SHALL PROVIDE AREAS FOR THE TEMPORARY STORAGE OF CONSTRUCTION DEBRIS. CONSTRUCTION DEBRIS SHALL NOT BE ALLOWED TO ACCUMULATE FOR AN EXTENDED PERIOD OF TIME.

1. LAND CLEARING SHALL BE PERFORMED IN PHASES CONSISTENT WITH ACTUAL CONSTRUCTION REQUIREMENTS. FINAL LAND CLEARING SHALL BE LIMITED TO RETURN TO GRADE SLOPES.

TREES SHALL BE CUT AND STUMPS GROUND IN PLACE TO EXISTING GRADE TO MAINTAIN SOIL STABILIZATION.

MULCH IF PRACTICAL. 4. VEHICLES UTILIZED IN THE CLEARING OPERATION SHOULD NOT TRAVERSE WETLANDS OR FLOWING BROOKS OR STREAMS WITHOUT PRIOR APPROVAL FROM THE LOCAL CONSERVATION COMMISSION OR AGENT.

3. BRUSH AND BRANCHES SHOULD BE CHIPPED AND UTILIZED FOR WOOD

1. TOP SOIL SHALL BE RETAINED FOR LANDSCAPING PURPOSES. 2. GRUBBING AND STRIPPING OF SLOPES LEADING TO WETLAND AREAS SHOULD NOT BE UNDERTAKEN DURING PERIODS OF INTENSE RAINFALL.

3. TOP SOIL STOCKPILE LOCATIONS ARE DEPICTED ON THE SITE DEVELOPMENT PLAN, THE EROSION CONTROL PLAN, AND/OR THE CONSTRUCTION PHASING PLAN AND SHALL BE ADHERED TO.

4. WHEN WORKING IN THE VICINITY OF WETLANDS, TOP SOIL SATURATED WITH WATER SHALL BE REMOVED, AND CONTAINED PRIOR TO BEING USED.

5. AREAS LEADING TO WETLANDS SHALL HAVE HAY BALE BARRIERS INSTALLED ACROSS THEM IN ARCS POINTING DOWN THE HILL AT INTERVALS SUFFICIENT TO MITIGATE RUNOFF CARRYING SEDIMENT.

6. DURING PERIODS OF INTENSE RAINFALL, OR IF THE PROJECT IS TO BE LEFT FOR A PERIOD OF TIME, CONSIDERATION SHOULD BE GIVEN TO SUPPLEMENT HAY BALE BARRIERS WITH EITHER CRUSHED STONE OR ARMORED BARRIERS. CONSIDERATION MAY ALSO BE GIVEN TO DIVERTING RUNOFF INTO TEMPORARY SEDIMENTATION CONTROL AREAS.

7. WHENEVER PRACTICAL, NATURAL VEGETATION SHALL BE RETAINED, PROTECTED AND SUPPLEMENTED.

# ROUGH GRADING:

. THE ROUGH GRADING OF THE ROADWAY SHALL FOLLOW THE FILL AND EXCAVATION SEQUENCES, RESULTING IN SLOPES BEING MAINTAINED AWAY FROM WETLANDS AND SENSITIVE AREAS AS MUCH IS PRACTICAL.

DURING THIS PROCESS THE EROSION POTENTIAL IS HIGH. SUFFICIENT EROSION CONTROL BARRIERS SHOULD BE KEPT IN PROXIMITY TO THE WORK AREA TO ALLOW QUICK ACTION SHOULD EROSION BECOME AN ISSUE AND TO INSURE THAT NO SEDIMENT REACHES WETLANDS OR OTHER SENSITIVE AREAS.

3. IN AREAS OF CUT AND/OR FILL WHERE SLOPES COULD DIVERT WATER TOWARD WETLAND AREAS, DIVERSION TRENCHES AND/OR SWALES SHOULD BE CONSIDERED AND IMPLEMENTED TO DIVERT WATER AWAY FROM THESE AREAS.

4. STEEP SIDE SLOPES IN EXCAVATION OR FILL SHOULD BE AVOIDED. DISTURBED AREAS SHALL BE STABILIZED BY LOAMING AND SEEDING OR RIPRAPPED IMMEDIATELY AFTER THE FINISH GRADE HAS BEEN MET. F FINAL GRADING DOES NOT OCCUR DURING THE GROWING SEASON, THESE AREAS SHALL BE MULCHED BY HAY SECURED BY WEIGHTED SNOW FENCE, CHICKEN WIRE MESH OR JUTE NETTING WITH

6. A GROUND COVER SUFFICIENT TO RETAIN SOILS IN A STABILIZED CONDITION MUST BE PROVIDED WITHIN 14 WORKING DAYS. SEASON PERMITTING. ON ANY PORTION OF THE TRACT UPON WHICH FURTHER ACTIVE CONSTRUCTION IS NOT BEING UNDERTAKEN.

## DRAINAGE:

APPROPRIATE SECURING DEVICES.

1. IF DRAINAGE PIPES OR SWALES ARE TO BE INSTALLED, THEY SHALL BE CONSTRUCTED FROM DOWNSTREAM UP AND CONSTRUCTION SHALL INCLUDE THE PLACEMENT OF OUTFALL RIPRAP AND OTHER MITIGATIVE MEASURES SHOWN ON THE PLAN

2. PRIOR TO THE COMMENCEMENT OF CONSTRUCTION, HAY BALES OR OTHER SUITABLE METHODS TO ENTRAP SEDIMENT SHALL BE PLACED DOWNSTREAM.

3. THE TOE OF EMBANKMENTS SHALL BE STABILIZED IMMEDIATELY, MULCHED AND TACKED DOWN BY SUITABLE MEANS.

4. IF THE PROPOSED ROADWAY IS NOT PAVED IMMEDIATELY AFTER THE DAMS, SEDIMENT BASINS, ETC. ARE TO BE INSTALLED AS SHOWN ON THE INSTALLATION OF DRAINAGE STRUCTURES, HAY BALES SHALL BE PLACED SITE DEVELOPMENT PLANS WITH ASSOCIATED DETAILS, AS APPROPRIATE. TO PROTECT THE INTEGRITY OF THE STRUCTURES.

1. LANDSCAPING OF AREAS SHOULD OCCUR AS SOON AS POSSIBLE. P. IF THE SEASON OR ADVERSE WEATHER CONDITIONS DO NOT PERMIT-THE ESTABLISHMENT OF VEGETATION, TEMPORARY HAY MULCH, OR

3. USE OF HERBICIDES MAY BE SUBJECT TO OTHER REGULATIONS. 4. CARE SHOULD BE TAKEN WITH FERTILIZERS SUCH THAT THEY ARE NOT CARRIED TO A WETLAND OR SENSITIVE AREA.

TRUNKS OF TREES SHOULD NOT BE COVERED WITH MORE THAN TWO (2) INCHES OF SOIL.

6. STUMPS SHALL BE GROUND DOWN INTO A WOOD MULCH AND UTILIZED OR REMOVED FROM THE SITE.

# CREATION OF DETENTION BASIN:

1. THE DETENTION BASIN HAS BEEN PLACED AS A SEPARATE ITEM TO EMPHASIZE THE IMPORTANCE OF EROSION CONTROL DURING ITS CONSTRUCTION.

THE PRIMARY EROSION CONTROL METHOD FOR BASIN CONSTRUCTION, AS WELL AS FOR THE SITE IS THE RAPID STABILIZATION OF ALL SURFACES. SECONDARY IN IMPORTANCE IS THE CONCENTRATION OF RUNOFF BE AVOIDED IN ORDER TO PREVENT THE TRANSPORT OF

3. DURING CONSTRUCTION, THE FILL AND EXCAVATION SEQUENCES SHOWN ON THIS PLAN SHOULD BE UTILIZED. THESE SEQUENCES REQUIRE THAT SLOPED AREAS LEFT FOR ANY PERIOD OF TIME NOT SLOPED TOWARDS THE WETLAND OR SENSITIVE AREA, BUT RATHER BACK INTO THE FILL MATERIAL.

4. THE BASIN BERM IS TO BE CONSTRUCTED BY EQUIPMENT WORKING ON STABLE MATERIAL ONLY. HAY BALES SHALL BE PLACED AT THE TOE OF SLOPE UNTIL SURFACES ARE STABILIZED.

5. NO EXCAVATION WITHIN THE BASIN SHALL COMMENCE UNTIL THE BERM IS IN PLACE.

6. CARE SHOULD BE TAKEN TO INSURE THAT ORGANIC MATERIAL

REMOVED FROM THE BASIN AREA IS RESERVED FOR FINISH GRADING AND THE STABILIZATION OF DISTURBED AREAS. 7. IF DEWATERING IS NECESSARY, PUMPING TO A SETTLING BASIN SHALL BE PERMITTED IF SETTLING BASIN IS CONSTRUCTED, MAINTAINED AND

OPERATED EFFECTIVELY. 8. AT NO TIME SHALL RUNOFF CARRYING SEDIMENT BE ALLOWED TO FLOW TO THE WETLANDS OR SENSITIVE AREAS.

). THE WORK AREA SHALL REMAIN FREE OF LITTER AND DEBRIS AT ALL TIMES AND MONITORED ON A DAILY BASIS TO ENSURE COMPLIANCE. 10. ALL MATERIALS STOCKPILED SHALL BE LOCATED, MULCHED OR

OTHERWISE TREATED TO INSURE THAT MATERIALS CONTAINED, THEREIN, AREA NOT CARRIED INTO THE WETLANDS. 11. ANY MATERIALS BLOWN OR CARRIED BY WATER AWAY FROM THE CONSTRUCTION SITE OR INTO THE WETLAND AREAS SHALL BE PROMPTLY

REMOVED AS REQUIRED BY THE LOCAL CONSERVATION COMMISSION. 12. A GEOTECHNICAL FILTER FABRIC SHALL BE PLACED OVER THE BASIN SUBDRAIN DURING CONSTRUCTION TO PREVENT SEDIMENT FROM ENTERING AND CLOGGING THE DRAIN. THE FABRIC SHALL BE REMOVED FOR BASIN PREPARATION FOR FINAL STABILIZATION.

**SPLICE** 

**ANCHOR** 

PATTERN.

MAY W. VAR.

LATERAL

SPLICE

**ANCHOR** 

PATTERN

**ANCHOR** 

PATTFRN


BOTTOM TRENCH AND

AS TOP TRENCH)

ANCHORS (SAME SPACING

# POLYPROPYLENE BASIN 2 EACH GRATE DUMP STRAPS RESTRAINT 1/4" NYLON -OVERFLOW WASHERS) INSTALLATION BAG DETAIL DETAIL TEMPORARY INLET -DUMP STRAP DUMP STRAP SEDIMENT FILTER TEMPORARY INLET SEDIMENT FILTER TO INSTALLED ON ALL PAVED CATCH BASINS OR STORM INLETS. INLET FILTER TO BE SIMILAR TO "SILTSACK" AS MANUFACTURED BY ATLANTIC CONSTRUCTION FABRICS, INC. (800-448-3636) OR ENGINEER APPROVED EQUAL CLEAN FILTER AS NEEDED.

# SILT SACK DETAIL NO SCALE



CONSTRUCTION VEHICLES. CONTRACTOR TO REPLENISH STONE AS NEEDED TO

## CONSTRUCTION ENTRANCE NO SCALE CONSTRUCTION RUN STEEL WIRE THROUGH RIACK REINFORCED RUBBER RETAINING NORMAL SHAPE HOSE AND SECURE TREE (LEADERS RETAINED) ABOVE WRAPPED FIRST BRANCH MAINTAIN ORIGINAL SOIL LINE WHEN FILLING **ACCUMULATED** GUY WIRE & OR SLIGHTLY RAISED SILT AND DEBRIS TURNBUCKLE REGULARLY 4" DEPTH BARK MULCH - CREATE 4" BERM AROUND NOTCHED GUY ENTIRE BASE CAPABLE OF STAKE 3 EA./TREE HOLDING 4" WATER DEPTH-120° RADIAL

-OPEN BURLAP (OUT) -FROM TOP OF ROOT BALL - EXISTING SUBGRADE --PLANTING SOIL: 1/2 LOAM, -1/4 SAND, 1/4 PEAT MOSS

-COMPACTED PEDESTAL -

SHRUB PLANTING DETAIL

# RFNCHSLOPED SURFACE STRAW WATTLE DETAIL NO SCALE

EXCAVATION SEQUENCE

-EXISTING GRADE

EXCA VA TION

遊遊遊遊遊遊遊遊遊

EXCAVATE AS SHOWN IN PHASE 2

EXCAVATED AREA

SHOULD BE AS REQUIRED

TO INSURE ENTRAPMENT

OF WATER FROM DISTURBED

WORKING FACE

-SHALL ALWAYS

- EXISTING GRADE

EXCAVATE AREAS

INSTALL SEDIMENT

ENTRAPMENT DEVICES IN

PROXIMITY OF DISTURBANCE

PLACED AS IN PHASE 2-A PLACE MATERIAL WITH SLOPE

TO SENSITIVE AREA. BUT, IF EROSION POTENTIAL IS

PRESENT, FORM DIKES DIVERT (NOT RETAIN) WATER TO

UNDISTURBED AREA CAPABLE

OF ALLOWING SEDIMENTATION.

ONLY AS REQUIRED

PRIOR TO PLACEMEN

SLOPE AWAY FROM SENSITIVE AREA

PHASE

- MAINTAIN

PHASE III

PHASE

GRUB AND STRIP SITE LEAVING DIKES OF

PHASE II—B

UNDISTURBED MATERIAL OR GRADE TO ENTRAP

RUNOFF ON A LOCALIZED

SLOPE AWAY

FINISH GRADE-

LEAVE 2 FOOT HIGH BERM

UNTIL GRASS IS ESTABLISHED AT TOE OF BERM

-EXISTING GRADE

NO SCALE

LOAM AND SEED EXCAVATED AREAS

-EXISTING GRADE

-EXISTING GRADE

NO SCALE

PLACE MATERIAL WITH

SLOPE AWAY FROM

SENSITIVE AREAS

INSTALL DEVICE TO

IF REQUIRED

DEVICE TO RETAIN

FROM EROSION

PROTECT STEEP SLOPES

SLOPES AND MULCH

AS SOON AS POSSIBLE

(建筑旅游店

BASE GRADES

SENSITIVE AREA WITH FACE AS

SHOWN IN PHASE 1 WITH FINISH

**建妆等等等等等等等** 

BERM AREA

LOAM AND SEED & MULCH

FINISH GRADE -

PHASE IV

FILL SEQUENCE

FINISH GRADE -

PHASE II—A

PHASE III

DEVICE TO LIMIT

SENSITIVE AREAS

RUNOFF FROM

PORTION OF SLOPE

IMMEDIATELY UPON

12" STRAW WATTLE

REMOVE BERM ONCE

NO SCALE

# "FACILITY NAME"

OWNER CONTACT INFORMATION

(###) ### — ####

OPERATOR CONTACT INFORMATION

(###) ### - ####

EMERGENCY CONTACT INFORMATION


(###) ### — ####

TYPICAL PROJECT SIGN

NO SCALE

SIGNS TO BE PLACED AT ENTRANCE OF PROJECT

24" x 24" - MATERIAL: VINYL



DECIDUOUS TREE PLANTING DETAIL

NO SCALE

SPACING--

DETAIL OF

ABOVE FIRST

BRANCH

PROCEDURES FOR INSTALLATION OF JUTE MATTING: PREPARE SLOPES WITH FINAL GRADING AND LOAM PLACEMENT. RAKE AND SMOOTH FINAL SURFACE, APPLY <u>HYDROSEED.</u>

2) START AT THE TOP OF SLOPE BY ANCHORING BLANKETS IN A 6" DEEP x 6" WIDE ANCHOR TRENCH. PLACE BLANKETS, STAPLE (8" STAPLES), BACKFILL AND

3) ROLL BLANKETS DOWN THE SLOPE. STAPLE THE OPEN BLANKET EDGE USING ONE ROW OF STAPLES AT 2' INTERVALS. THE INTERIOR OF THE BLANKET SHOULD BE STAPLED USING A 2' WIDE x 3' HIGH STAPLE PATTERN. BE SURE TO LAY BLANKETS LOOSLY ON THE GROUND ALLOWING A GOOD CONTACT BETWEEN SOIL AND BLANKETS.

4) USE AN 8" OVERLAP BETWEEN BLANKET SPLICES. USE TWO ROWS OF STAPLES TO ANCHOR BLANKETS TOGETHER.

5) PROVIDE 6"x 6" ANCHOR TRENCH AT TOE OF SLOPE.


6) JUTE MATTING TYPE SHALL BE PROPERLY SELECTED FOR SOIL CONDITIONS AND MAXIMUM ALLOWABLE SLOPE.

VEGETATIVE COVER HAS BEEN ESTABLISHED. 8) GRASS SEED VARIETY SHALL BE PROPERLY CHOSEN FOR SPECIFIC SITE CONDITIONS (SHADE OR SUN, ETC.)

7) ANY/ALL METALLIC ANCHORS SHALL BE PROMPTLY REMOVED ONCE THE

JUTE MATTING PLACEMENT

NO SCALE



DANGER

PERIMETER SIGNAGE (PS)

NO SCALE 12" x 9" - MATERIAL: VINYL SIGNS TO BE PLACED ALONG FENCELINE AT 50 FT INTERVALS

— WIDTH VARIES (SEE SITE PLAN) – 12" COMPACTED GRANULAR BASE M1.03.0- TYPE A SUB-BASE MATERIAL, CLEAN FILL COMPACTED TO 95% DRY DENSITY

GRAVEL ACCESS LANE SECTION (FOR ACCESS TO SITE AND DETENTION BASIN) NO SCALE

COMPACTED TO 95% DRY DENSITY

UNDISTURBED EARTH OR SUITABLE MATERIAL

THE FOLLOWING SHALL BE CONSIDERED THE OPERATION & MAINTENANCE PLAN (OMP) FOR THE STORMWATER COLLECTION FACILITY FOR THIS DEVELOPMENT. THIS OMP HAS BEEN PREPARED IN ACCORDANCE WITH THE STORMWATER MANAGEMENT POLICY AS ISSUED BY THE DEPARTMENT OF ENVIRONMENTAL PROTECTION.

STORMWATER OPERATION AND MAINTENANCE PLAN

SYSTEM OWNERSHIP THE SYSTEM SHALL INCLUDE THE DRAINAGE INFRASTRUCTURE AND ALL OF ITS COMPONENTS AS SHOWN ON THE SITE DEVELOPMENT PLANS, INCLUDING THE DETENTION FACILITIES AND OUTFALL AREAS OF THE DRAINAGE SYSTEM. THE STRUCTURES OF THE SYSTEM SHALL INCLUDE THE DRAINAGE SWALES AND THE OUTFALL & CONTROL STRUCTURES. THE SYSTEM SHALL BE CONSTRUCTED IN ACCORDANCE WITH THE CONSTRUCTION DETAILS AND THE APPROVED PLANS.

UPON THE COMPLETION OF CONSTRUCTION THE DRAINAGE SYSTEM DESCRIBED ABOVE AND AS DEPICTED ON THE SITE PLANS SHALL BECOME PROPERTY OF THE LAND OWNER, WITH SPECIFIC EASEMENT RIGHTS TO THE OPERATOR OF THE SOLAR SYSTEM TO MAINTAIN THE DRAINAGE SYSTEM AS DEPICTED ON THE APPROVED PLANS. SAID EASEMENT RIGHTS SHALL BE SPECIFICALLY DESCRIBED IN LEASE DOCUMENTS FOR THE PROJECT.

THE OPERATOR OF THE SOLAR SYSTEM SHALL BE CONSIDERED THE RESPONSIBLE PARTY FOR THE OPERATION AND MAINTENANCE OF THE STORMWATER MANAGEMENT SYSTEM. THE SYSTEM SHALL INCLUDE THE DRAINAGE INFRASTRUCTURE AND ALL OF ITS COMPONENTS AS SHOWN ON THE APPROVED PLANS. THE SYSTEM SHALL ALSO INCLUDE THE DETENTION FACILITIES AND THE OUTFALL AREAS OF THE DRAINAGE SYSTEM.

III. INSPECTION & MAINTENANCE SCHEDULE THE FOLLOWING MAINTENANCE SCHEDULE SHALL BE FOLLOWED IN ORDER TO MAINTAIN THE EFFECTIVENESS OF THE

STORMWATER MANAGEMENT SYSTEM STRUCTURE TYPE TWICE A YEAR REMOVE DEBRIS & ADD STONE EVERY 10 YEARS RIP/RAP APRONS REMOVE DEBRIS AND SEDIMENT SPILLWAY TWICE A YEAR TWICE A YEAR

# SEEDING OPERATION AND MAINTENANCE PLAN

RESPONSIBLE PARTIES THE OPERATOR OF THE SOLAR SYSTEM SHALL BE CONSIDERED THE RESPONSIBLE PARTY FOR THE OPERATION AND MAINTENANCE OF THE GRASS & VEGETATION. THE VEGETATION SHALL INCLUDE ALL OF ITS AREAS AS SHOWN ON THE APPROVED PLANS. THE SYSTEM SHALL ALSO INCLUDE THE GRASSED AREAS AROUND THE PANELS AND DRAINAGE


INSPECTION & MAINTENANCE SCHEDULE THE FOLLOWING MAINTENANCE SCHEDULE SHALL BE FOLLOWED IN ORDER TO MAINTAIN THE VEGETATED AREAS

ACTIVITY MAINTENANCE GRASS HEIGHT TO BE ALLOWED TO GROW TO A GRASS CUTTING MONTHLY HEIGHT OF NO MORE THAN 18 INCHES AND BE

CUT TO A HEIGHT OF 4 TO 6 INCHES. APPROPIATE SEED MIX AND APPLICATION RATES THE FOLLOWING SEED SCHEDULE SHALL BE FOLLOWED IN ORDER TO PROPERLY MAINTAIN VEGETATED AREAS APPLICATION RATE

WILDFLOWER SEED MIX 5 TO 10 POUNDS PER ACRE 3 TO 5 POUNDS PER ACRE WHITE CLOVER SEED MIX 10% KENTUCKY BLUEGRASS 80 TO 100 POUNDS PER ACRE


HERBICIDES & PESTICIDES THERE WILL NO HERBICIDES OR PESTICIDES USED ON THIS PROJECT.



SECTION IN PAVEMENT

SECTION IN SHOULDER

# CONDUIT TRENCH



TYPICAL DRAIN TRENCH (REINFORCED CONCRETE PIPE ONLY)

NO SCALE


BOSTWICK REALTY TRUST 256 MURDOCK AVENUE WINCHENDON, MASSACHUSETTS

<u>APPLICANT</u> ZP BATTERY DEVCO, LLC 1 MERCANTILE STREET, SUITE 630 WORCESTER, MASSACHUSETTS 01608

APPROVAL OF THIS PLAN IS GRANTED ON THE CONDITIONS LISTED IN A SEPARATE STATEMENT OF CONDITIONS WHICH PART OF THE APPROVAL OF THIS SITE PLAN.

WINCHENDON PLANNING BOARD

2 8/2/2023 PEER REVIEW COMMENT CMA10/2023 PEER REVIEW AND BOARD COMMENT CMABYNO. DATE REVISIONS



# **HANNIGAN** ENGINEERING, INC. CIVIL ENGINEERS & LAND SURVEYORS

8 MONUMENT SQUARE I FOMINSTER. MASSACHUSETTS 01453

(978) 534-1234 (T (978) 534-6060 (F

# CONSTRUCTION DETAILS WINCHENDON, MASSACHUSETTS

PREPARED FOR: ZP BATTERY DEVCO, LLC PETE FORTE

1 MERCANTILE STREET, SUITE 630 WORCESTER, MASSACHUSETTS 01608

SCALE: NA DRWN: CMA APPD: CMA JOB NO: 3101

CALC: CMA CHKD: WDH DATE:MAR 27,2023 SRV: JEF SHEET 5 OF 6 PLAN NO:C-18-**TAB:** (5-6)DETA

