



February 15, 2021

James A. McQuade, Section Chief
Solid Waste Management Program
MassDEP Central Regional Office
8 New Bond Street
Worcester, Massachusetts 01606

Subject: Monthly Reporting – January 2021
Permit No. X283688
Former Mabardy Landfill
River Street in Winchendon, Massachusetts
CEC Project: 306-000

Dear Mr. McQuade:

Civil & Environmental Consultants, Inc. (CEC) presents this letter to fulfill the monthly reporting and recordkeeping requirements at the above referenced landfill (hereby referred to as the “Site”). This submittal was prepared in accordance with Section E of the Specific Permit Conditions as described in the Permit Number X283688 (CAD permit approval) in order to document tonnage received in the past month and any operational problems or deficiencies encountered in the Project.

1.0 MATERIAL ACCEPTED

W.L. French began to import approved soils for shaping and grading at the Site on January 19, 2021 in accordance with the CAD permit approval issued on September 23, 2020. A summary table showing the tonnage of material accepted at the Landfill over the previous month and cumulative yardage and tonnage of material accepted is provided with this letter. A total of 788,500 tons are permitted for the facility. As presented in the attached summary, 12,764.15 tons (6,717.97 cubic yards) was received by the facility in January 2021 which results in 775,735.85 tons (408,282.02 cubic yards) remaining.

2.0 OPERATIONAL MODIFICATIONS

During the initial test pitting within the northern permitted stormwater basin footprint, groundwater elevations were detected at higher elevations than the bottom elevation of the permitted basin. Therefore, a stormwater basin redesign will be required to allow the stormwater management system to function as originally intended. A temporary basin was installed in the same general vicinity and a permanent stormwater redesign is currently being developed which will be submitted to MassDEP under a Major Permit Modification (BWP SW 11).

James A. McQuade - MassDEP
CEC Project: 306-000
Page 2
February 15, 2021


Please do not hesitate to contact either of us with any questions or comments regarding the work performed.

Sincerely,

CIVIL & ENVIRONMENTAL CONSULTANTS, INC.



Kyle C. Fortin
Project Manager



Jonathan D. Kitchen, PG, LSP
Principal

Enclosures: Summary of Accepted Reclamation Soils

580 River Street, LLC

Gross/Tare/Net Daily Summary

Order: by Job Name Type: All
From 01/01/2021 to 01/31/2021

01/12/2021

Job Name	Loads	Net	Net Tons
MOB Phase 2 (T20-0030-1-B)	0	0	0.00
01/12/2021 Totals	0	0	0.00

01/19/2021

Job Name	Loads	Net	Net Tons
Dracut Catch Basin Cleanings (T20-0194-1-M)	15	1,010,330	505.17
MassDOT District 3 Catch Basin Cleanings (T17-01)	7	434,200	217.10
MOB Phase 2 (T20-0030-1-B)	6	394,220	197.11
Revere DPW Catch Basin Cleanings (T21-0007-1-M)	6	378,520	189.26
01/19/2021 Totals	34	2,217,270	1,108.64

01/20/2021

Job Name	Loads	Net	Net Tons
Dracut Catch Basin Cleanings (T20-0194-1-M)	9	589,000	294.50
MassDOT District 3 Catch Basin Cleanings (T17-01)	3	168,080	84.04
MOB Phase 2 (T20-0030-1-B)	6	442,200	221.10
Stoughton Catch Basin Cleanings (T20-0364-1-M)	16	1,010,400	505.20
01/20/2021 Totals	34	2,209,680	1,104.84

01/21/2021

Job Name	Loads	Net	Net Tons
Billerica Catch Basin Cleanings (T17-0131-1-M)	4	244,880	122.44
Dot Block (C20-005-1-B)	49	3,404,650	1,702.33
MOB Phase 2 (T20-0030-1-B)	6	415,080	207.54
Stoughton Catch Basin Cleanings (T20-0364-1-M)	2	129,420	64.71
01/21/2021 Totals	61	4,194,030	2,097.02

01/22/2021

Job Name	Loads	Net	Net Tons
Dot Block (C20-005-1-B)	54	3,657,350	1,828.68
MOB Phase 2 (T20-0030-1-B)	5	340,500	170.25
01/22/2021 Totals	59	3,997,850	1,998.93

01/25/2021

Job Name	Loads	Net	Net Tons
5 Washington Street (T20-0270-3-M)	4	210,260	105.13
Dot Block (C20-005-1-B)	46	3,146,764	1,573.38
Fan Pier Parcel E (T21-0017-1-M)	6	412,760	206.38
MOB Phase 2 (T20-0030-1-B)	6	439,640	219.82
01/25/2021 Totals	62	4,209,424	2,104.71

01/26/2021

Job Name	Loads	Net	Net Tons
----------	-------	-----	----------

580 River Street, LLC

Gross/Tare/Net Daily Summary

Order: by Job Name Type: All
From 01/01/2021 to 01/31/2021

Dot Block (C20-005-1-B)	45	3,236,934	1,618.47
Fan Pier Parcel E (T21-0017-1-M)	2	132,260	66.13
Lowell High School (C20-023-1-B)	10	639,270	319.64
MOB Phase 2 (T20-0030-1-B)	2	143,980	71.99
01/26/2021 Totals	59	4,152,444	2,076.22

01/27/2021

Job Name	<u>Loads</u>	<u>Net</u>	<u>Net Tons</u>
5 Washington Street (T20-0270-1-B)	5	258,240	129.12
Dot Block (C20-005-1-B)	31	2,219,170	1,109.59
Lowell High School (C20-023-1-B)	8	514,740	257.37
01/27/2021 Totals	44	2,992,150	1,496.08

01/28/2021

Job Name	<u>Loads</u>	<u>Net</u>	<u>Net Tons</u>
Dot Block (C20-005-1-B)	14	891,100	445.55
Lowell High School (C20-023-1-B)	1	71,620	35.81
01/28/2021 Totals	15	962,720	481.36

01/29/2021

Job Name	<u>Loads</u>	<u>Net</u>	<u>Net Tons</u>
Dot Block (C20-005-1-B)	9	592,730	296.37
01/29/2021 Totals	9	592,730	296.37

	<u>Loads</u>	<u>Net</u>	<u>Net Tons</u>
Grand Total	377	25,528,298	12,764.15