

## Winchendon Landfill Site Observation – April 22, 2022

**To:** Brian Croteau, DPW Director  
**FROM:** Aaron Sabbs, PE, Tighe & Bond  
**COPY:** Alex Fagnand, PE, Tighe & Bond  
**DATE:** May 13, 2022

---

On April 22, 2022, Aaron Sabbs from Tighe & Bond visited the Winchendon Landfill (hereby referred to as the "Site") to monitor the grading and shaping activities of the Landfill Closure Project. The Site, which is located at 580 River Street, is the former Mabardy Landfill. It is owned and operated by W.L. French Corporation (Operator) as the Winchendon Landfill. As part of the Landfill Closure Project, the Massachusetts Department of Environmental Protection (MassDEP) has permitted the acceptance of up to 415,000 cubic yards of COMM 97-001 material as defined by MassDEP Policy. In accordance with Condition 13 of the Landfill Closure Agreement between the Town and the Operator, the Site was reviewed for compliance with the following documents:

- Corrective Action Design permit approval issued on September 23, 2020 and Corrective Action Design Plans prepared by Langdon Environmental, LLC, dated June 2019 and revised October 2019.
- Initial Operations Plan, by Langdon Environmental, LLC, dated January 2021, revised to include temporary rip rap settling area.

### Landfill Operations

General landfill operations appeared to comply with best practices and the Corrective Action Design. While on site, material was placed and spread by bulldozer in the general area of Section B-B of Sheet C-5 of the Corrective Action Design, within the limits designated for initial placement.

### Stormwater and Erosion

Stormwater conveyances have been constructed per the Initial Operations Plan as revised to include a temporary rip rap settling area. This plan was submitted to MassDEP under a Major Permit Modification (BWP SQ 11). A swale, including check dams, has been constructed from the temporary stormwater basin to the temporary settling area. Overflow from the temporary stormwater basin runs to the settling area with a PVC culvert running beneath the access road. The swale from the northern section of the site to the temporary stormwater basin has not yet been constructed.

The swale had previously experienced significant sediment buildup and damage from heavy rainfall. The Operator has rebuilt portions of the swale and check dams, including installing additional rip rap to remedy the damage. The swale will require continued maintenance and cleaning, as sediment is still visible within the swale and settling area. The swale and settling area were full of water at the time of the site visit. The check dams had recently been rebuilt to slow the flow of water and capture sediment. As fill continues to be placed on the eastern slope, the swale should be extended along the new access road.

Erosion control was present along the northern, southern, and western edges of the site. There were no noted deficiencies in the erosion control. The eastern slope is not stabilized, and erosion control was not present. Recent rainfall has damaged the existing access road,

portions of which have eroded, and the remaining sections are impassible by vehicle. The Operator was in the process of constructing a new access road at the edge of the proposed slope which will restore vehicle access to the northern portion of the landfill while also allowing fill material to be placed in the area of the existing access road.

Erosion on the southwestern slope has caused an accumulation of sediment at the base of the slope. The sediment has overtopped the wood chip berm and has built up at the haybale erosion control. The sediment in this area should be removed before it overtops the erosion control at the limit of work.

### Material Accepted

Tighe & Bond reviewed the attached Net Daily Summary Report received for the month of April, which details the total tonnage and number of loads of material received by the facility. As indicated in Table 1 below, a total of 20,711.52 tons of material was received in April, which results in 375,526.67 tons remaining of the total 788,500 tons permitted. Based on a utilization factor of 1.9 tons per cubic yard of soil, the total volume received in April was 10,900.80 cubic yards, which results in 197,645.62 cubic yards remaining. This represents about 48% of the total permitted volume remaining.

**Table 1 - Cumulative Material Received**

<u>Month-Year</u>	<u>Material Received (tons)</u>	<u>Material Received (cubic yards)</u>
Before Feb-21	12,764.15	6,717.97
Feb-21	32,224.28	16,960.15
Mar-21	26,702.78	14,054.09
Apr-21	22,376.79	11,777.26
May-21	26,096.58	13,735.04
Jun-21	24,834.48	13,070.78
Jul-21	16,002.93	8,422.59
Aug-21	13,708.12	7,214.80
Sep-21	32,160.64	16,926.65
Oct-21	29,375.34	15,460.71
Nov-21	30,332.79	15,964.63
Dec-21	37,372.65	19,669.82
Jan-22	28,064.80	14,770.95
Feb-22	21,010.31	11,058.06
Mar-22	39,235.17	20,650.09
Apr-22	20,711.52	10,900.80
<b>Total</b>	<b>412,973.33</b>	<b>217,354.38</b>
<b>Remaining</b>	<b>375,526.67</b>	<b>197,645.62</b>

The DEP permit limits the number of loads received to 64 per day without special Town permission. There were no days in April in which the number of loads received was greater than 64.

Enclosed are photographs summarizing the items observed during the site visit.

J:\W\W1157 Winchendon\081 - Mabardy LF Inspections\Report\_Evaluation\2022\04-22\04-2022 Report.docx



*Photo 1 – Eastern slope and access road.*



*Photo 2 – Eastern slope and construction of new access road.*





*Photo 3 – Eastern slope and construction of new access road.*



*Photo 4 – Temporary stormwater overflow catch basin.*





*Photo 5 – Swale and check dams between temporary stormwater basin and temporary rip rap settling area.*



*Photo 6 – Swale between temporary stormwater basin and temporary rip rap settling area.*





*Photo 7 - Temporary rip rap settling area.*



*Photo 8 - Representative view of erosion control on the western limits of the Site.*





*Photo 9 – Southwestern slope and erosion control.*



*Photo 10 – Grading at monitoring well.*





*Photo 11 – Silt buildup at southwestern limits of the Site.*



*Photo 12 – Existing slope and erosion control at the southern limits of the Site.*



# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

4/1/2022

### Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Woburn Catch Basin Cleanings (T22-5056-1-M) Totals	2	0	0.0	132,800	66.40
<b>Catch Basins (300) Totals</b>	<b>2</b>	<b>0</b>	<b>0.0</b>	<b>132,800</b>	<b>66.40</b>

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	9	0	0.0	667,980	333.99
Boynton Yards Building 2 (C20-016-1-M) Totals	6	0	0.0	493,640	246.82
Ragon Inst I-3 I-3A (T21-0147-2-M) Totals	7	0	0.0	460,480	230.24
Revere Road Excavate (T21-0279-1-M) Totals	16	0	0.0	1,153,760	576.88
Pawtucket Tunnel (T21-0385-1-M) Totals	11	0	0.0	765,440	382.72
Triangle Park (T22-1024-1-B) Totals	4	0	0.0	277,780	138.89
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	141,000	70.50
GE Lynn 40 SP 5 A and B (T22-1093-1-B) Totals	7	0	0.0	457,980	228.99
<b>COMM-97 Soil (100) Totals</b>	<b>62</b>	<b>0</b>	<b>0.0</b>	<b>4,418,060</b>	<b>2,209.03</b>

4/1/2022 Totals

**64**      **0**      **0.0**      **4,550,860**      **2,275.43**

4/4/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
85 Boston Street (T21-0139-1-B) Totals	20	0	0.0	1,396,860	698.43
Ragon Inst I-3 I-3A (T21-0147-2-M) Totals	13	0	0.0	886,740	443.37
149 Newbury St Boston (T21-0306-1-M) Totals	2	0	0.0	99,320	49.66
Pawtucket Tunnel (T21-0385-1-M) Totals	15	0	0.0	1,020,980	510.49
Triangle Park (T22-1024-1-B) Totals	1	0	0.0	62,480	31.24
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	1	0	0.0	69,180	34.59
GE Lynn 40 SP 5 A and B (T22-1093-1-B) Totals	1	0	0.0	71,020	35.51
<b>COMM-97 Soil (100) Totals</b>	<b>53</b>	<b>0</b>	<b>0.0</b>	<b>3,606,580</b>	<b>1,803.29</b>

4/4/2022

**53**      **0**      **0.0**      **3,606,580**      **1,803.29**

4/5/2022



# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	86,660	43.33
85 Boston Street (T21-0139-1-B) Totals	9	0	0.0	641,860	320.93
Marchese 85 Walnut St Watertown (T21-0202-1-M) Totals	1	0	0.0	61,120	30.56
Seaport Parcel L5 (T21-0228-1-B) Totals	4	0	0.0	262,080	131.04
Revere Road Excavate (T21-0279-1-M) Totals	14	0	0.0	1,057,000	528.50
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	325,580	162.79
150 Seaport Blvd, Boston, MA (T21-0313-1-B) Totals	2	0	0.0	120,880	60.44
Pawtucket Tunnel (T21-0385-1-M) Totals	12	0	0.0	817,520	408.76
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	143,380	71.69

### COMM-97 Soil (100) Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
52	0	0.0	3,516,080	1,758.04

### 4/5/2022 Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
52	0	0.0	3,516,080	1,758.04

### 4/6/2022

### Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Newton Catch Basin Cleanings (T19-0312-1-M) Totals	4	0	0.0	283,460	141.73

### Catch Basins (300) Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
4	0	0.0	283,460	141.73

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Ragon Inst Group II-1 (T21-0147-1-B) Totals	2	0	0.0	133,840	66.92
Revere Road Excavate (T21-0279-1-M) Totals	16	0	0.0	1,128,360	564.18
149 Newbury St Boston (T21-0306-1-M) Totals	4	0	0.0	193,080	96.54
150 Seaport Blvd, Boston, MA (T21-0313-1-B) Totals	3	0	0.0	213,020	106.51
Pawtucket Tunnel (T21-0385-1-M) Totals	17	0	0.0	1,198,400	599.20
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	1	0	0.0	67,160	33.58

### COMM-97 Soil (100) Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
43	0	0.0	2,933,860	1,466.93

### 4/6/2022

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
47	0	0.0	3,217,320	1,608.66

### 4/7/2022

### COMM-97 Soil (100)

Report Date 05/10/2022 12:58:25 pm

Page 2 of 9

Legend: I = Imported, E = Edited, M = Minimum Chg



# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

### COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
GLX (T18-0354-4-M) Totals	14	0	0.0	1,045,960	522.98
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	322,380	161.19

<u>COMM-97 Soil (100) Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	20	0	0.0	1,368,340	684.17

<u>4/7/2022 Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	20	0	0.0	1,368,340	684.17

### 4/8/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
GLX (T18-0354-1-M) Totals	2	0	0.0	130,640	65.32
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	302,240	151.12

<u>COMM-97 Soil (100) Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	8	0	0.0	432,880	216.44

<u>4/8/2022 Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	8	0	0.0	432,880	216.44

### 4/11/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Allston Yards - BOL (C21-010-1-B) Totals	25	0	0.0	1,203,160	601.58
149 Newbury St Boston (T21-0306-1-M) Totals	4	0	0.0	222,520	111.26
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	1	0	0.0	56,260	28.13
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-1)	2	0	0.0	156,960	78.48

<u>COMM-97 Soil (100) Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	32	0	0.0	1,638,900	819.45

<u>4/11/2022 Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	32	0	0.0	1,638,900	819.45

### 4/12/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
--	--------------	--------------	--------------	------------	-----------------



# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

### COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Allston Yards - BOL (C21-010-1-B) Totals	27	0	0.0	1,918,460	959.23
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	298,900	149.45
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	148,060	74.03

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	35	0	0.0	2,365,420	1,182.71

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/12/2022 Totals</u>	35	0	0.0	2,365,420	1,182.71

### 4/13/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	76,000	38.00
Triangle Park (T22-1024-1-B) Totals	4	0	0.0	289,840	144.92
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-1	5	0	0.0	340,700	170.35

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	11	0	0.0	706,540	353.27

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/13/2022 Totals</u>	11	0	0.0	706,540	353.27

### 4/14/2022

### Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Stoughton Catch Basin Cleanings (T20-0364-1-M) Totals	6	0	0.0	397,020	198.51

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	6	0	0.0	397,020	198.51

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	83,680	41.84
99 Washington Street, Melrose (T21-0112-1-M) Totals	4	0	0.0	267,340	133.67
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	136,380	68.19

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	8	0	0.0	487,400	243.70

### Street Sweepings (200)

Report Date 05/10/2022 12:58:25 pm

Page 4 of 9

Legend: I = Imported, E = Edited, M = Minimum Chg

# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

### Street Sweepings (200) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Stoughton Street Sweepings (T20-0364-2-M) Totals	10	0	0.0	714,600	357.30

### Street Sweepings (200) Totals

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	10	0	0.0	714,600	357.30

### 4/14/2022 Totals

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	24	0	0.0	1,599,020	799.51

## 4/15/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	72,780	36.39
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	4	0	0.0	284,900	142.45

### COMM-97 Soil (100) Totals

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	6	0	0.0	357,680	178.84

### 4/15/2022 Totals

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	6	0	0.0	357,680	178.84

## 4/19/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	70,300	35.15
Triangle Park (T22-1024-1-B) Totals	5	0	0.0	352,880	176.44
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-l	2	0	0.0	151,220	75.61

### COMM-97 Soil (100) Totals

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	9	0	0.0	574,400	287.20

### 4/19/2022 Totals

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	9	0	0.0	574,400	287.20

## 4/20/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
99 Washington Street, Melrose (T21-0112-1-M) Totals	3	0	0.0	212,300	106.15



# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	3	0	0.0	212,300	106.15

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/20/2022 Totals</u>	3	0	0.0	212,300	106.15

### 4/21/2022

#### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
99 Washington Street, Melrose (T21-0112-1-M) Totals	1	0	0.0	28,960	14.48
Bucklin Point WWTF (T21-0312-1-M) Totals	1	0	0.0	68,320	34.16
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-1)	2	0	0.0	147,580	73.79

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	4	0	0.0	244,860	122.43

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/21/2022 Totals</u>	4	0	0.0	244,860	122.43

### 4/22/2022

#### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	289,400	144.70

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	4	0	0.0	289,400	144.70

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/22/2022 Totals</u>	4	0	0.0	289,400	144.70

### 4/25/2022

#### Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Franklin Catch Basin Cleanings (T22-5078-1-M) Totals	16	0	0.0	1,117,940	558.97

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	16	0	0.0	1,117,940	558.97

#### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
--	--------------	--------------	--------------	------------	-----------------

# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

### COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	283,500	141.75
AOTC Talcott Ave (T20-0345-1-B) Totals	2	0	0.0	114,700	57.35
85 Boston Street (T21-0139-1-B) Totals	23	0	0.0	1,615,740	807.87

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	29	0	0.0	2,013,940	1,006.97

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/25/2022 Totals</u>	45	0	0.0	3,131,880	1,565.94

**4/26/2022**

### Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Franklin Catch Basin Cleanings (T22-5078-1-M) Totals	14	0	0.0	1,013,460	506.73

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	14	0	0.0	1,013,460	506.73

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	260,960	130.48
85 Boston Street (T21-0139-1-B) Totals	20	0	0.0	1,434,860	717.43
Belmont St Worc (T21-0278-1-m) Totals	14	0	0.0	976,880	488.44
Springfield U-Haul (T22-1052-1-B) Totals	12	0	0.0	802,640	401.32

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	50	0	0.0	3,475,340	1,737.67

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/26/2022 Totals</u>	64	0	0.0	4,488,800	2,244.40

**4/27/2022**

### Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Franklin Catch Basin Cleanings (T22-5078-1-M) Totals	4	0	0.0	298,440	149.22

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	4	0	0.0	298,440	149.22

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
--	--------------	--------------	--------------	------------	-----------------



# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

### COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
325 Binney St, Cambridge, MA (T20-0350-1-M) Totals	4	0	0.0	303,660	151.83
Belmont St Worc (T21-0278-1-m) Totals	19	0	0.0	1,392,960	696.48
Merrill Street, Danvers (T22-1058-1-B) Totals	4	0	0.0	256,080	128.04
Needham Transfer Station (T22-1070-1-B) Totals	12	0	0.0	849,960	424.98

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	39	0	0.0	2,802,660	1,401.33

### Street Sweepings (200)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Belmont Street Sweepings (T19-0108-1-M) Totals	4	0	0.0	262,020	131.01

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Street Sweepings (200) Totals</u>	4	0	0.0	262,020	131.01

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/27/2022 Totals</u>	47	0	0.0	3,363,120	1,681.56

## 4/28/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
325 Binney St, Cambridge, MA (T20-0350-1-M) Totals	4	0	0.0	294,680	147.34
Belmont St Worc (T21-0278-1-m) Totals	18	0	0.0	1,309,980	654.99
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	309,280	154.64
Needham Transfer Station (T22-1070-1-B) Totals	12	0	0.0	879,780	439.89

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	40	0	0.0	2,793,720	1,396.86

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/28/2022 Totals</u>	40	0	0.0	2,793,720	1,396.86

## 4/29/2022

### COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	278,480	139.24
325 Binney St, Cambridge, MA (T20-0350-1-M) Totals	4	0	0.0	292,280	146.14
Belmont St Worc (T21-0278-1-m) Totals	15	0	0.0	1,064,540	532.27
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	321,200	160.60
Needham Transfer Station (T22-1070-1-B) Totals	14	0	0.0	1,008,440	504.22

# 580 River Street, LLC

## Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All  
From 04/01/2022 to 04/30/2022

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	43	0	0.0	2,964,940	1,482.47

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/29/2022 Totals</u>	43	0	0.0	2,964,940	1,482.47

---

---

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<b>Grand Totals</b>	611	0	0.0	41,423,040	20,711.52