



May 12, 2022

James A. McQuade, Section Chief
Solid Waste Management Program
MassDEP Central Regional Office
8 New Bond Street
Worcester, Massachusetts 01606

Subject: Monthly Reporting – April 2022
Permit No. X283688
Former Mabardy Landfill
River Street in Winchendon, Massachusetts
CEC Project 306-000

Dear Mr. McQuade:

Civil & Environmental Consultants, Inc. (CEC) presents this letter to fulfill the monthly reporting and recordkeeping requirements at the above referenced landfill (hereby referred to as the “Site”). This submittal was prepared in accordance with Section E of the Specific Permit Conditions as described in the Permit Number X283688 (CAD permit approval) in order to document tonnage received in the past month and any operational problems or deficiencies encountered in the Project.

1.0 MATERIAL ACCEPTED

W.L. French began to import approved soils for shaping and grading at the Site on January 19, 2021 in accordance with the CAD permit approval issued on September 23, 2020. A summary table showing the tonnage of material accepted at the Landfill over the previous month and cumulative yardage and tonnage of material accepted is provided with this letter. A total of 788,500 tons are permitted for the facility. As presented in the attached summary, 20,711.52 tons (10,900.80 cubic yards) was received by the facility in April 2022 which results in 375,526.67 tons (197,645.62 cubic yards) remaining.

2.0 OPERATIONAL MODIFICATIONS

During the initial test pitting within the northern permitted stormwater basin footprint, groundwater elevations were detected at higher elevations than the bottom elevation of the permitted basin. Therefore, a stormwater basin redesign will be required to allow the stormwater management system to function as originally intended. A temporary basin was installed in the same general vicinity and a permanent stormwater redesign is currently being developed which will be submitted to MassDEP under a Major Permit Modification (BWP SW 11).


Please do not hesitate to contact either of us with any questions or comments regarding the work performed.

Sincerely,

CIVIL & ENVIRONMENTAL CONSULTANTS, INC.



Paul J. Shamoian, PE
Project Manager



Jonathan D. Kitchen, PG, LSP
Principal

Enclosure: 580 River Street, LLC Gross/Tare/Net Daily Summary

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

4/1/2022

Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Woburn Catch Basin Cleanings (T22-5056-1-M) Totals	2	0	0.0	132,800	66.40
Catch Basins (300) Totals	2	0	0.0	132,800	66.40

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	9	0	0.0	667,980	333.99
Boynton Yards Building 2 (C20-016-1-M) Totals	6	0	0.0	493,640	246.82
Ragon Inst I-3 I-3A (T21-0147-2-M) Totals	7	0	0.0	460,480	230.24
Revere Road Excavate (T21-0279-1-M) Totals	16	0	0.0	1,153,760	576.88
Pawtucket Tunnel (T21-0385-1-M) Totals	11	0	0.0	765,440	382.72
Triangle Park (T22-1024-1-B) Totals	4	0	0.0	277,780	138.89
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	141,000	70.50
GE Lynn 40 SP 5 A and B (T22-1093-1-B) Totals	7	0	0.0	457,980	228.99
COMM-97 Soil (100) Totals	62	0	0.0	4,418,060	2,209.03

4/1/2022 Totals

64 **0** **0.0** **4,550,860** **2,275.43**

4/4/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
85 Boston Street (T21-0139-1-B) Totals	20	0	0.0	1,396,860	698.43
Ragon Inst I-3 I-3A (T21-0147-2-M) Totals	13	0	0.0	886,740	443.37
149 Newbury St Boston (T21-0306-1-M) Totals	2	0	0.0	99,320	49.66
Pawtucket Tunnel (T21-0385-1-M) Totals	15	0	0.0	1,020,980	510.49
Triangle Park (T22-1024-1-B) Totals	1	0	0.0	62,480	31.24
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	1	0	0.0	69,180	34.59
GE Lynn 40 SP 5 A and B (T22-1093-1-B) Totals	1	0	0.0	71,020	35.51
COMM-97 Soil (100) Totals	53	0	0.0	3,606,580	1,803.29

4/4/2022

53 **0** **0.0** **3,606,580** **1,803.29**

4/5/2022

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	86,660	43.33
85 Boston Street (T21-0139-1-B) Totals	9	0	0.0	641,860	320.93
Marchese 85 Walnut St Watertown (T21-0202-1-M) Totals	1	0	0.0	61,120	30.56
Seaport Parcel L5 (T21-0228-1-B) Totals	4	0	0.0	262,080	131.04
Revere Road Excavate (T21-0279-1-M) Totals	14	0	0.0	1,057,000	528.50
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	325,580	162.79
150 Seaport Blvd, Boston, MA (T21-0313-1-B) Totals	2	0	0.0	120,880	60.44
Pawtucket Tunnel (T21-0385-1-M) Totals	12	0	0.0	817,520	408.76
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	143,380	71.69

COMM-97 Soil (100) Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
52	0	0.0	3,516,080	1,758.04

4/5/2022 Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
52	0	0.0	3,516,080	1,758.04

4/6/2022

Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Newton Catch Basin Cleanings (T19-0312-1-M) Totals	4	0	0.0	283,460	141.73

Catch Basins (300) Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
4	0	0.0	283,460	141.73

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Ragon Inst Group II-1 (T21-0147-1-B) Totals	2	0	0.0	133,840	66.92
Revere Road Excavate (T21-0279-1-M) Totals	16	0	0.0	1,128,360	564.18
149 Newbury St Boston (T21-0306-1-M) Totals	4	0	0.0	193,080	96.54
150 Seaport Blvd, Boston, MA (T21-0313-1-B) Totals	3	0	0.0	213,020	106.51
Pawtucket Tunnel (T21-0385-1-M) Totals	17	0	0.0	1,198,400	599.20
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	1	0	0.0	67,160	33.58

COMM-97 Soil (100) Totals

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
43	0	0.0	2,933,860	1,466.93

4/6/2022

<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
47	0	0.0	3,217,320	1,608.66

4/7/2022

COMM-97 Soil (100)

Report Date 05/10/2022 12:58:25 pm

Page 2 of 9

Legend: I = Imported, E = Edited, M = Minimum Chg

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
GLX (T18-0354-4-M) Totals	14	0	0.0	1,045,960	522.98
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	322,380	161.19

<u>COMM-97 Soil (100) Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	20	0	0.0	1,368,340	684.17

<u>4/7/2022 Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	20	0	0.0	1,368,340	684.17

4/8/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
GLX (T18-0354-1-M) Totals	2	0	0.0	130,640	65.32
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	302,240	151.12

<u>COMM-97 Soil (100) Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	8	0	0.0	432,880	216.44

<u>4/8/2022 Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	8	0	0.0	432,880	216.44

4/11/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Allston Yards - BOL (C21-010-1-B) Totals	25	0	0.0	1,203,160	601.58
149 Newbury St Boston (T21-0306-1-M) Totals	4	0	0.0	222,520	111.26
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	1	0	0.0	56,260	28.13
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-1)	2	0	0.0	156,960	78.48

<u>COMM-97 Soil (100) Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	32	0	0.0	1,638,900	819.45

<u>4/11/2022 Totals</u>	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
	32	0	0.0	1,638,900	819.45

4/12/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
--	--------------	--------------	--------------	------------	-----------------

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Allston Yards - BOL (C21-010-1-B) Totals	27	0	0.0	1,918,460	959.23
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	298,900	149.45
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	148,060	74.03

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	35	0	0.0	2,365,420	1,182.71

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/12/2022 Totals</u>	35	0	0.0	2,365,420	1,182.71

4/13/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	76,000	38.00
Triangle Park (T22-1024-1-B) Totals	4	0	0.0	289,840	144.92
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-1	5	0	0.0	340,700	170.35

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	11	0	0.0	706,540	353.27

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/13/2022 Totals</u>	11	0	0.0	706,540	353.27

4/14/2022

Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Stoughton Catch Basin Cleanings (T20-0364-1-M) Totals	6	0	0.0	397,020	198.51

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	6	0	0.0	397,020	198.51

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	83,680	41.84
99 Washington Street, Melrose (T21-0112-1-M) Totals	4	0	0.0	267,340	133.67
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	2	0	0.0	136,380	68.19

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	8	0	0.0	487,400	243.70

Street Sweepings (200)

Report Date 05/10/2022 12:58:25 pm

Page 4 of 9

Legend: I = Imported, E = Edited, M = Minimum Chg

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

Street Sweepings (200) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Stoughton Street Sweepings (T20-0364-2-M) Totals	10	0	0.0	714,600	357.30
<u>Street Sweepings (200) Totals</u>	10	0	0.0	714,600	357.30
<u>4/14/2022 Totals</u>	24	0	0.0	1,599,020	799.51

4/15/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	72,780	36.39
74 Middlesex St, Somerville, MA (T22-1029-1-BS) Totals	4	0	0.0	284,900	142.45
<u>COMM-97 Soil (100) Totals</u>	6	0	0.0	357,680	178.84
<u>4/15/2022 Totals</u>	6	0	0.0	357,680	178.84

4/19/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
West Garage Back Bay tower drill spoils (T20-0313-1-B) T	2	0	0.0	70,300	35.15
Triangle Park (T22-1024-1-B) Totals	5	0	0.0	352,880	176.44
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-l	2	0	0.0	151,220	75.61
<u>COMM-97 Soil (100) Totals</u>	9	0	0.0	574,400	287.20
<u>4/19/2022 Totals</u>	9	0	0.0	574,400	287.20

4/20/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
99 Washington Street, Melrose (T21-0112-1-M) Totals	3	0	0.0	212,300	106.15

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	3	0	0.0	212,300	106.15

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/20/2022 Totals</u>	3	0	0.0	212,300	106.15

4/21/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
99 Washington Street, Melrose (T21-0112-1-M) Totals	1	0	0.0	28,960	14.48
Bucklin Point WWTF (T21-0312-1-M) Totals	1	0	0.0	68,320	34.16
Sediment Traphole Brook Mill Pond Norwoo (T22-1044-1-1)	2	0	0.0	147,580	73.79

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	4	0	0.0	244,860	122.43

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/21/2022 Totals</u>	4	0	0.0	244,860	122.43

4/22/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	289,400	144.70

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	4	0	0.0	289,400	144.70

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/22/2022 Totals</u>	4	0	0.0	289,400	144.70

4/25/2022

Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Franklin Catch Basin Cleanings (T22-5078-1-M) Totals	16	0	0.0	1,117,940	558.97

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	16	0	0.0	1,117,940	558.97

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
--	--------------	--------------	--------------	------------	-----------------

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	283,500	141.75
AOTC Talcott Ave (T20-0345-1-B) Totals	2	0	0.0	114,700	57.35
85 Boston Street (T21-0139-1-B) Totals	23	0	0.0	1,615,740	807.87

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	29	0	0.0	2,013,940	1,006.97

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/25/2022 Totals</u>	45	0	0.0	3,131,880	1,565.94

4/26/2022

Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Franklin Catch Basin Cleanings (T22-5078-1-M) Totals	14	0	0.0	1,013,460	506.73

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	14	0	0.0	1,013,460	506.73

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	260,960	130.48
85 Boston Street (T21-0139-1-B) Totals	20	0	0.0	1,434,860	717.43
Belmont St Worc (T21-0278-1-m) Totals	14	0	0.0	976,880	488.44
Springfield U-Haul (T22-1052-1-B) Totals	12	0	0.0	802,640	401.32

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	50	0	0.0	3,475,340	1,737.67

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/26/2022 Totals</u>	64	0	0.0	4,488,800	2,244.40

4/27/2022

Catch Basins (300)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Franklin Catch Basin Cleanings (T22-5078-1-M) Totals	4	0	0.0	298,440	149.22

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Catch Basins (300) Totals</u>	4	0	0.0	298,440	149.22

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
--	--------------	--------------	--------------	------------	-----------------

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

COMM-97 Soil (100) (Continued)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
325 Binney St, Cambridge, MA (T20-0350-1-M) Totals	4	0	0.0	303,660	151.83
Belmont St Worc (T21-0278-1-m) Totals	19	0	0.0	1,392,960	696.48
Merrill Street, Danvers (T22-1058-1-B) Totals	4	0	0.0	256,080	128.04
Needham Transfer Station (T22-1070-1-B) Totals	12	0	0.0	849,960	424.98

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	39	0	0.0	2,802,660	1,401.33

Street Sweepings (200)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Belmont Street Sweepings (T19-0108-1-M) Totals	4	0	0.0	262,020	131.01

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>Street Sweepings (200) Totals</u>	4	0	0.0	262,020	131.01

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/27/2022 Totals</u>	47	0	0.0	3,363,120	1,681.56

4/28/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
325 Binney St, Cambridge, MA (T20-0350-1-M) Totals	4	0	0.0	294,680	147.34
Belmont St Worc (T21-0278-1-m) Totals	18	0	0.0	1,309,980	654.99
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	309,280	154.64
Needham Transfer Station (T22-1070-1-B) Totals	12	0	0.0	879,780	439.89

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	40	0	0.0	2,793,720	1,396.86

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/28/2022 Totals</u>	40	0	0.0	2,793,720	1,396.86

4/29/2022

COMM-97 Soil (100)

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Boynton Yards Phase 1B Utilities (C20-016-1-B) Totals	4	0	0.0	278,480	139.24
325 Binney St, Cambridge, MA (T20-0350-1-M) Totals	4	0	0.0	292,280	146.14
Belmont St Worc (T21-0278-1-m) Totals	15	0	0.0	1,064,540	532.27
149 Newbury St Boston (T21-0306-1-M) Totals	6	0	0.0	321,200	160.60
Needham Transfer Station (T22-1070-1-B) Totals	14	0	0.0	1,008,440	504.22

580 River Street, LLC

Gross/Tare/Net Summary

Order: by Material Description (100, 200, 300, 600) by Job Type: All
From 04/01/2022 to 04/30/2022

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>COMM-97 Soil (100) Totals</u>	43	0	0.0	2,964,940	1,482.47

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
<u>4/29/2022 Totals</u>	43	0	0.0	2,964,940	1,482.47

	<u>Loads</u>	<u>Units</u>	<u>Yards</u>	<u>Net</u>	<u>Net Tons</u>
Grand Totals	611	0	0.0	41,423,040	20,711.52